

TracVision® TV10 Installation Checklist

Required to validate your installation



Owner Information

Vessel Name: _____ Customer Name: _____

Antenna Serial Number: _____ TV-Hub Serial Number: _____

Owner Address: _____

City: _____ State/Province and Country: _____ Postal/Zip Code: _____

Phone Number: _____ Email: _____

Installer Information

Installation Date: _____
MM/DD/YYYY

Installing Technician: _____ Installing Company: _____

Installing Company Address: _____

City: _____ State/Province and Country: _____ Postal/Zip Code: _____

Phone Number: _____ Email: _____

Installation Quality Check

Requirement	✓
Antenna Unit	
The antenna is mounted in a blockage-free area, with a clear view of the sky (360°), to the best extent possible. Location description: _____ Take digital photos of the antenna installation from all directions. Send these photos to KVH with this form.	<input type="checkbox"/>
The antenna is mounted away from the vessel's superstructure and any other antennas.	<input type="checkbox"/>
The antenna is mounted outside the radar beam path and at least 10 ft (3 m) away from radar and high-power radio transmitters. The antenna is mounted above or below the radar's elevation range (<i>generally -15° to +15°</i>).	<input type="checkbox"/>
The antenna is mounted at least 5 ft (1.5 m) from any electromagnetic sensitive compasses or other equipment.	<input type="checkbox"/>
The antenna is mounted on a flat, level surface/pedestal capable of supporting the antenna's weight of 198 lbs (89.8 kg) under all environmental conditions, and rigid enough to prevent vibration. The location provides enough free space for hatch access.	<input type="checkbox"/>
The "Forward" arrow inside the baseplate is pointing towards the bow and is parallel to the vessel's centerline. Connectors face the stern.	<input type="checkbox"/>
If the cables were routed underneath the antenna, foam seals were installed and are pressing against each other.	<input type="checkbox"/>
The lift brackets have been removed and replaced with the supplied radome screws/washers.	<input type="checkbox"/>
The cable cover is attached to hide the antenna's cable connectors.	<input type="checkbox"/>
The four mounting bolts have been tightened to between 35 and 40 ft-lbs (47 and 54 N-m) of torque, so that the four rubber feet are bottomed against the mounting surface, and anti-seize lubricant was applied to all four bolts.	<input type="checkbox"/>

TracVision TV10 Installation Checklist



Requirement	✓																				
TV-Hub																					
The TV-Hub is installed in a cool, dry location that provides good ventilation. Location description: _____	<input type="checkbox"/>																				
If possible, the TV-Hub LED lights are visible to the user.	<input type="checkbox"/>																				
The TV-Hub is in a location that provides good Wi-Fi reception and/or close to an available port on the vessel LAN.	<input type="checkbox"/>																				
Wiring																					
The supplied 75Ω RG-11 cable was used to connect the antenna (RF1) to the TV-Hub. All RF cabling required by the system configuration was terminated at both ends with the correct “F” connectors using proper tools, exactly to the manufacturer’s specifications. Enter information for any other RF cables used: Cable length: _____ Cable type used: _____ Connectors used: _____	<input type="checkbox"/>																				
The RF cable connection(s) above deck are protected against water and corrosion using DOW Corning #4 silicone grease (inside the connectors) and silicone sealant or equivalent (outside the connectors).	<input type="checkbox"/>																				
RF cables are strain-relieved, protected from abrasion, and free of stress. A minimum 4.5" (11.5 cm) bend radius is maintained throughout, and 14" (36 cm) service loops are present where appropriate.	<input type="checkbox"/>																				
RF cable connection was tightened to 20 inch-pounds of torque at the antenna, and to 15 inch-pounds of torque at the TV-Hub.	<input type="checkbox"/>																				
All wiring conforms to the system wiring diagrams provided in the Installation Guide and all cables are free of stress, twists, and kinks (minimum bend radius is maintained throughout), neatly arranged, protected from abrasion, and labeled at both ends, as necessary, to identify them easily.	<input type="checkbox"/>																				
Configuration																					
For automatic satellite switching, the DIRECTV receivers or IP AutoSwitch(es) for Linear, DISH Network, or Bell TV, are connected to the same subnet as the TV-Hub. Record automatic switching information below and enter this information in the Setup Wizard or Autoswitch page of the web interface. <i>Note: Name = Descriptive name for receiver location, for example, "Salon"</i>	<input type="checkbox"/>																				
DIRECTV																					
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Name</th> <th style="width: 50%;">IP Address</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	Name	IP Address									<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Name</th> <th style="width: 50%;">IP Address</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	Name	IP Address								
Name	IP Address																				
Name	IP Address																				
DISH/Bell/Linear																					
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Name</th> <th style="width: 50%;">IP AutoSwitch Serial No.</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	Name	IP AutoSwitch Serial No.									<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Name</th> <th style="width: 50%;">IP AutoSwitch Serial No.</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	Name	IP AutoSwitch Serial No.								
Name	IP AutoSwitch Serial No.																				
Name	IP AutoSwitch Serial No.																				

TracVision TV10 Installation Checklist



Requirement	✓
Configuration (Continued)	
The latest versions of system software and satellite library are installed.	<input type="checkbox"/>
Ran through the entire TracVision Setup Wizard to set up the system for location, service, and satellites.	<input type="checkbox"/>
Wi-Fi devices connect to the TV-Hub via http://tvhub.kvh in browser; WPA-PSK security mode selected and password set. TV-Hub Wi-Fi password: _____	<input type="checkbox"/>
The TV-Hub is connected to the vessel's network (DHCP or static IP) as needed (such as for automatic satellite switching and/or access to web interface from a device on the network). Static IP (if used): _____	<input type="checkbox"/>
Antenna settings addressed, for example, advanced modes; NMEA 0183 configured to 4800 baud.	<input type="checkbox"/>
Setup required for the specific receivers (DIRECTV, DISH/Bell, and Linear) complete and satellites selected.	<input type="checkbox"/>
Power and Grounding	
The TV-Hub is receiving 24 VDC from the supplied AC-DC power adapter, or it is hard-wired to a 24 VDC power source (120 W). Power supply brand/model: _____ Specs (voltage/amperage): _____	<input type="checkbox"/>
The supplied ground wire is connected from the ground point on the TV-Hub to the vessel's ground.	<input type="checkbox"/>
Using a multimeter, measure and record the DC voltage between the ground point on the TV-Hub and the vessel's ground. The measured voltage should be < 2V. Measured: _____	<input type="checkbox"/>
Using a multimeter, measure and record the AC voltage between the ground point on the TV-Hub and the vessel's ground. The measured voltage should be < 2V. Measured: _____	<input type="checkbox"/>
Testing and Handover to Customer	
During startup, all system indicators on the TV-Hub front panel and web interface showed normal status.	<input type="checkbox"/>
Customer educated on: receiver/service activation, system operation, satellite blockage, and product registration.	<input type="checkbox"/>
The Welcome Kit, containing the Installation Guide and Quick Start Guide, was provided to the customer, and the customer knows how to find additional information in the Help.	<input type="checkbox"/>
Verified that you can watch TV (requires receiver activation). Service: <input type="checkbox"/> DIRECTV <input type="checkbox"/> DISH Network <input type="checkbox"/> Other _____	<input type="checkbox"/>
Special Circumstances	
Report any problem or irregularity noted during installation and verification. <div style="border: 1px solid black; height: 60px; width: 100%;"></div>	

Customer Acceptance

Signature of Installer: _____ Date: _____
MM/DD/YYYY

Signature of Owner/Ship's Master: _____ Date: _____
MM/DD/YYYY

Signature of Ship's Electrician (if applicable): _____ Date: _____
MM/DD/YYYY

**Please email this form and antenna installation photos with a subject line of "installation report" to
KVH Technical Support, Email: support@kvh.com**